NEW STADIUM IN AARHUS Time Schedule

		T	Time Schedule						
ID	Task Name	Duration	Start	Finish	10111	2022 2010203040506070809101111	2023 20102030405060708091011	12010203040	
1	Design Contest	297 days?	Tue 12-10-21	Mon 02-01-2	3	201020004000001000310111		12010200040	
2	Pre-qualification	46 days	Tue 12-10-21	Tue 14-12-21					
9	Design Contest - 1st. tender phase	81 days	Fri 14-01-22	Fri 06-05-22		~			
22	Design Contest and negotiation - 2nd. tender phase	156 days?	Mon 09-05-22	Mon 02-01-2	3	V	•		
39	Outline Proposal - Processing winning project and early contract tender	134 days	Tue 03-01-23	Fri 07-07-23			•		
40	Processing of winning project	100 days	Tue 03-01-23	Mon 22-05-23	3				
41	Tender of construction work and contracting with main contractor	105 days	Mon 13-02-23	Fri 07-07-23					
42	Project Proposal - Processing the project in collaboration with contractor	121 days?	Mon 31-07-23	Mon 15-01-24	4		*		
43	Strategy and planning phase	50 days	Mon 31-07-23	Fri 06-10-23					
44	Development and pricing phase	60 days	Mon 28-08-23	Fri 17-11-23					
45	Project alignment phase	40 days	Mon 20-11-23	Fri 12-01-24					
46	Final construction contract	1 day	Mon 15-01-24	Mon 15-01-24	1			Mon 15-	
47	Prepare demolition project, application for demolition permit	60 days?	Mon 28-08-23	Fri 17-11-23					
48	Tendering process Demolition	25 days	Mon 20-11-23	Fri 22-12-23					
49	Construction Project	230 days	Tue 16-01-24	Mon 02-12-2	4			-	
50	Regulatory Project and authoriries permission to start construction	60 days	Tue 16-01-24	Mon 08-04-24	1				
51	Construction Project	230 days	Tue 16-01-24	Mon 02-12-24	1				
52	Construction Phase	642 days?	Tue 16-01-24	Wed 01-07-2	6				
53	Construction Site Phase 1 (Demolition exixting main stand and expansion of football pitch)	60 days?	Tue 16-01-24	Mon 08-04-24	4			•	
54	Establishment of construction site	20 days?	Tue 16-01-24	Mon 12-02-24	1				
55	Removal of athletics track to the south, east and north and establishment of construction site roads	20 days	Tue 16-01-24	Mon 12-02-24	1				
56	Expansion of football pitch to the south	40 days	Tue 30-01-24	Mon 25-03-24	1				
57	Demolition of existing main stand	40 days?	Tue 13-02-24	Mon 08-04-24	1				
58	(Relocation of pitch - may be later due to weather conditions - existing pitch is used if necessary)	10 days	Tue 26-03-24	Mon 08-04-24	1				
59	Construction site Phase 2 (Preliminary works on new main stand)	110 days?	Tue 09-04-24	Mon 09-09-24	4			-	
60	New main stand - preliminary works in terrain (foundations, sewer, in-situ concrete)	110 days?	Tue 09-04-24	Mon 09-09-24	1			<u> </u>	
61	(Football Break)	31 days?	Mon 03-06-24	Mon 15-07-24	1				
62	Construction site Phase 3 (Inclusion of area at Team Denmark Centre for better construction logistics)	455 days?	Mon 03-06-24	Fri 27-02-26					
63	Demolition of Team Denmark Centre - modification of construction site roads for better construction logistics	71 days	Mon 03-06-24	Mon 09-09-24	1				
64	New main stand - concrete elements, facades, steel, installations, accommodation	384 days	Tue 10-09-24	Fri 27-02-26					
65	(Football - stop activities)	0 days?	Sat 30-11-24	Sat 30-11-24					
66	Construction Site Phase 4 (Inclusion of the entire stadium area)	355 days	Mon 02-12-24	Fri 10-04-26					
67	Removal of remaining existing stands (In case of extensive recycling, 5 to 6 months must be considered)	66 days	Mon 02-12-24	Mon 03-03-25	5				
68	Construction of remaining new stands and exterior facilities	305 days	Mon 30-12-24	Fri 27-02-26					
69	Commissioning, inspection for defects etc.	30 days	Mon 02-03-26	Fri 10-04-26					
70	Maincontract - delivery of final construction	-	Fri 10-04-26						
71	Commissioning and operation	58 days	Mon 13-04-26	Wed 01-07-2	6				
72	Client deliverables and client commissioning		Mon 13-04-26						
73	Start of operation	-	Wed 01-07-26						
74	Authorities	497 days	Mon 20-12-21	Fri 05-01-24					
75	Authorities - Environmental Impact Assessment	316 days	Mon 20-12-21	Thu 06-04-23	3				
85	Authorities - Local Plan	230 days	Fri 18-03-22	Thu 23-02-23	3	-			
94	Authorities - Environmental assessment of local plan	115 days	Fri 21-10-22	Thu 30-03-23	3				
100	Political treatment (Local Plan, Environmental Assessment and Environmental Impact Assessment)	181 days	Fri 07-04-23	Fri 05-01-24				-	

